


118909 - 118910

Activity ID	Activity Name	Start	Finish	NOTES	2016				2017					
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
118513-118909-118910 Pringletown Sw Sta Volvo & Centerline Sub														
Pringletown Sw Sta Volvo & Centerline Substations														
Project Deliverables														
Substation Civil Design														
PT8540	Initial Equipment Enclosure / Control Building BID Package Due (CM)		15-Dec-15 A	Met target				☒						
PT1020	Sitework/Permit Package Due (CS)		28-Dec-15 A	Met target				☒						
PT8600	Initial Foundation Bid Package Due (CM)		15-Jan-16 A	Met target				☒						
PT1150	Final Equipment Enclosure / Control Building BID Package Due (CM)		22-Jan-16 A	Met target				☒						
PT1160	Final Foundation Bid Package Due (CM)		09-Feb-16 A	Met target				☒						
PT8630	Initial Station BID Package Due (CM)		26-Feb-16 A	Met Target				☒						
PT8640	Final Station BID Package Due (CM)		08-Mar-16 A	Met target				☒						
PT1140	Material Due		01-Jul-16						☒					
Substation Relay Design														
PT8700	Initial Equipment Enclosure / Control Building BID Package Due (CM)		15-Dec-15 A	Met target				☒						
PT8710	Final Equipment Enclosure / Control Building BID Package Due (CM)		22-Jan-16 A	Met target				☒						
PT1210	Initial Station BID Package Due (CM)		26-Feb-16 A	Met Target				☒						
PT8650	Final Station BID Package Due (CM)		08-Mar-16 A	Met target				☒						
PT1100	Materials Due		01-Jul-16						☒					
Edisto Electric Cooperative PCE														
EE2070	COMPLETE EQUIP / SPEC REVIEW for Santee Cooper Equipment Listing		04-Dec-15 A	Met target				☒						
EE2075	Initial Foundation Bid Package Due (CM)		15-Jan-16 A	Missed target				☒						
EE2080	COMPLETE CONTROL BLDG EQUIP ENCLOSURE SPEC REVIEW & ORDER with Santee Cooper		01-Feb-16 A	Met target				☒						

Actual Work	Baseline - Primary	Proj Del PM
Remaining Work	Actual Level of Effort	Milestone
Remaining Work Changed	Remaining Level of Effort	Milestone - Variance
Outage Bar	Proj Del PM	Start Constraint

Proj Mgr: Al Schmall
04-Apr-16



118909 - 118910

Activity ID	Activity Name	Start	Finish	NOTES	2016				2017						
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
LAND ACQUISITION & LEGAL															
PT8530	OBTAIN STATION SITE - RIGHT OF ENTRY	16-Nov-15 A	31-Dec-15 A		ENTRY										
PT8730	OBTAIN STATION SITE - DEED	06-Jan-16 A	26-May-16		SITE - DEED		OBTAIN STATION SITE - DEED								
SITWORK															
SURVEY															
PT1710	SURVEY - MARK CLEARING LIMITS, PROPERTY CORNERS AND LOCATE TBM	21-Dec-15 A	06-Jan-16 A		CATE TBM										
CIVIL DESIGN															
PT1750	PERMITTING - SITE	02-Jul-15 A	18-Dec-15 A												
PT1740	TEST BORINGS	05-Oct-15 A	13-Nov-15 A		IGS										
PT230	DESIGN - SITE WORK	16-Nov-15 A	18-Dec-15 A		SITE WORK										
PT235	ALL PERMITS (DHEC / OCRM / SCDOT, COUNTY,) MOC		18-Dec-15 A												
PROJECT MANAGEMENT															
PT415	PRE-CONSTRUCTION MEETING ~ SITWORK	08-Dec-15 A					PRE-CONSTRUCTION MEETING ~ SITWORK								
SRCD															
PT8720	INITIAL SOIL RESISTIVITY TEST		10-Feb-16 A				INITIAL SOIL RESISTIVITY TEST								
CONSTRUCTION SERVICES															
PT290	DRAWING REVIEW - SITWORK CONST. FORCE	03-Dec-15 A	04-Dec-15 A		CONST. FORCE										
PT420R	STATION SITWORK: ROUGH GRADE for FOUNDATION WORK & SITE ACCESS	07-Jan-16 A	14-Apr-16		SITE ACCESS		STATION SITWORK: ROUGH GRADE for FOUNDATION W								
PT420F	STATION SITWORK: FINISH GRADE & SEEDING	15-Apr-16	24-Jun-16				STATION SITWORK: FINISH GRADE & SEEDING								
ELECTRICAL DESIGN															
PT470	SOIL RESISTIVITY TEST	19-Apr-16	20-Apr-16				SOIL RESISTIVITY TEST								

118909 - 118910

Activity ID	Activity Name	Start	Finish	NOTES	2016				2017			
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
PT1700	REVISE - COMPLETE BID PACKAGE DRAWINGS PER REVIEWS	09-Mar-16 A	15-Mar-16 A		DGS PER REVIEWS							
TS1710	COMPLETE FINAL STATION -APPROVED FOR CONSTRUCTION-PACKAGE	14-Apr-16	27-Apr-16		COMPLETE FINAL STATION -APPROVED FOR CONSTR							
TS1720	STATION APPROVED FOR CONSTRUCTION PACKAGE DUE		27-Apr-16		STATION APPROVED FOR CONSTRUCTION PACKAGE D							
EEC PCE DESIGN		02-Jul-15 A	21-Apr-16									
EE1700	PREPARE STATION CONSTRUCTION PACKAGE for CONTRACT CONSTRUCTION FORCES	02-Jul-15 A	26-Feb-16 A									
EE1800	COMPLETE EQUIP / SPEC REVIEW for Santee Cooper Equipment Listing		04-Dec-15 A		COMPLETE EQUIP / SPEC REVIEW for Santee Cooper Equipment Listing							
EE2130	Initial Foundation Bid Package Due (CM)		15-Jan-16 A		Initial Foundation Bid Package Due (CM)							
EE1850	COMPLETE CONTROL BLDG EQUIP ENCLOSURE SPEC REVIEW & ORDER with Santee Cooper		01-Feb-16 A		COMPLETE CONTROL BLDG EQUIP ENCLOSURE SPEC REVIEW							
EE2000	INITIAL (EEC PCE Turn Key) STATION BID PACKAGE DUE TO CM/PM		26-Feb-16 A		INITIAL (EEC PCE Turn Key) STATION BID PACKAGE DUE TO							
EE2010	REVISE - COMPLETE BID PACKAGE DRAWINGS PER REVIEWS	09-Mar-16 A	15-Mar-16 A		DGS PER REVIEWS							
EE2020	COMPLETE FINAL STATION -APPROVED FOR CONSTRUCTION-PACKAGE	14-Apr-16	21-Apr-16		COMPLETE FINAL STATION -APPROVED FOR CONSTRU							
EE2030	STATION APPROVED FOR CONSTRUCTION PACKAGE DUE		21-Apr-16		STATION APPROVED FOR CONSTRUCTION PACKAGE D							
COMMUNICATION DESIGN		02-Jul-15 A	27-Apr-16									
TS1730	PREPARE STATION CONSTRUCTION PACKAGE for CONTRACT SANTEE COOPER CONSTRUCTION FORCES	02-Jul-15 A	26-Feb-16 A									
TS1740	INITIAL STATION BID PACKAGE DUE TO CM/PM		26-Feb-16 A		INITIAL STATION BID PACKAGE DUE TO CM/PM							
TS1750	REVISE - COMPLETE BID PACKAGE DRAWINGS PER REVIEWS	04-Mar-16 A	10-Mar-16 A		DGS PER REVIEWS							
TS1760	COMPLETE FINAL STATION -APPROVED FOR CONSTRUCTION-PACKAGE	14-Apr-16	27-Apr-16		COMPLETE FINAL STATION -APPROVED FOR CONSTR							
TS1770	STATION APPROVED FOR CONSTRUCTION PACKAGE DUE		27-Apr-16		STATION APPROVED FOR CONSTRUCTION PACKAGE D							
CONSTRUCTION MANAGEMENT for CONTRACT CONSTRUCTION		29-Feb-16 A	28-Apr-16									
PT1560	REVIEW STATION PACKAGE - COMMENTS TO DESIGN GROUPS	29-Feb-16 A	08-Mar-16 A		DESIGN GROUPS							
PT1570	BID STATION CONSTRUCTION	04-Apr-16*	27-Apr-16		BID STATION CONSTRUCTION							
PT8790	PRE-BID STATION CONSTRUCTION	04-Apr-16*			PRE-BID STATION CONSTRUCTION							
PT8690	AWARD (STATION CONSTRUCTION)	27-Apr-16			AWARD (STATION CONSTRUCTION)							
PT1580	PRE-CONSTRUCTION MEETING (STATION CONSTRUCTION)	28-Apr-16			PRE-CONSTRUCTION MEETING (STATION CONSTRUCTI							

