

| Activity ID | Closed Lane | % | Original Duration | Remaining Duration | Early Start | |
|---|-------------|---|-------------------|--------------------|-------------|--|
| S O N D J F M A M J J A S O N D J F M A M J J A S O N D | | | | | | |

Start-up

General Construction

Richard Stevens - Site Project Manager

| | | | | | |
|--------|--|-----|----|---|----------|
| P1G098 | | 100 | 0 | 0 | 24SEP98A |
| P1G100 | | 100 | 4 | 0 | 24SEP98A |
| P1G110 | | 100 | 13 | 0 | 08OCT98A |

◆ BEGIN PROJECT

▣ MOBILIZATION

▲▼ GENERAL CONDITIONS

George Green - Sitework Crew Foreman

| | | | | | |
|--------|--|-----|---|---|----------|
| P1G105 | | 100 | 4 | 0 | 01OCT98A |
|--------|--|-----|---|---|----------|

▣ CLEAR SITE

Traffic control

Southbound Outer Lane

George Green - Sitework Crew Foreman

| | | | | | |
|---------|-----|-----|----|----|----------|
| P1N1140 | NO7 | 100 | 1 | 0 | 03NOV98A |
| P1N1145 | NO7 | 100 | 1 | 0 | 04NOV98A |
| P1N1202 | NO8 | 100 | 20 | 0 | 17DEC98A |
| P1N1180 | NO7 | 100 | 1 | 0 | 23DEC98A |
| P1N1190 | NO7 | 100 | 1 | 0 | 20JAN99A |
| P1N1195 | NO7 | 100 | 1 | 0 | 01FEB99A |
| P1N1200 | NO7 | 100 | 4 | 0 | 17FEB99A |
| P1N1235 | NO7 | 100 | 1 | 0 | 13MAY99A |
| P1N1240 | NO7 | 100 | 1 | 0 | 20MAY99A |
| P1N2100 | NO7 | 0 | 12 | 12 | 07JUN99 |

▣ PLACE TEMP. MARKING TAPE

▲▼ PLACE TEMP. CONST. BARRIER

▲▼ CONSTRUCT TEMP. BENT #1 & #2

▲▼ REMOVE TEMP. CONST. BARRIER

▣ DIVERT TRAFFIC ONTO TEMP. ROAD

▣ REMOVE TEMP. MARKING TAPE

▲▼ PLACE CONST. BARRIER & TEMP. STRIPING RAMP

▣ REMOVE TEMP. CONSTR. BARRIER

▲▼ PLACE TEMP. STRIPING & DIVERT TRAFFIC

▲▼ PLACE CONST. BARRIER

Northbound Outer Lane

George Green - Sitework Crew Foreman

| | | | | | |
|----------|-----|---|---|---|---------|
| P2N3100 | SO3 | 0 | 6 | 6 | 03SEP99 |
| P2N3225A | SO3 | 0 | 5 | 5 | 13SEP99 |
| P2N2196 | SO4 | 0 | 9 | 9 | 18JAN00 |
| P2N2198 | SO4 | 0 | 4 | 4 | 31JAN00 |

▣ PLACE TEMP. CONST. BARRIER

REMOVE TEMP. CONST. BARRIER ▣

▣ STRIPE ROADWAY

▣ REMOVE TEMP. BARRIER

Signage

General Construction

Alice White - Purchasing

| | | | | | |
|----------|--|-----|----|---|----------|
| P1G200B | | 100 | 10 | 0 | 19APR99A |
| P1NP200C | | 100 | 10 | 0 | 02MAY99A |

▲▼ PROCUREMENT OF ESW/SL SIGNS

▲▼ PROCUREMENT OF SIGN STRUCTURES

| | | | |
|----------------|---------|---|--------------|
| Project Start | 24SEP98 | ▲ | Early Bar |
| Project Finish | 28MAR00 | ▼ | Float Bar |
| Data Date | 06JUN99 | ▣ | Progress Bar |
| Run Date | 25MAR99 | | |

HWY1

Sheet 1 of 3


C.M. Construction, Inc.

Highway Widening

By Work Type/Area Of Roadway/Resp.

| Activity ID | Closed Lane | % | Original Duration | Remaining Duration | Early Start | S O N D J F M A M J J A S O N D J F M A M J J A S O N D | | | | | | | | | | | |
|--|-------------|-----|-------------------|--------------------|-------------|---|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | Gantt Chart Area | | | | | | | | | | | |
| P1NP100A | | 0 | 10 | 19 | 02JUN99A | <p>Manufacturer will send submittal for review and approval before it is shipped.</p> <p>PROCUREMENT OF M</p> | | | | | | | | | | | |
| George Green - Sitework Crew Foreman | | | | | | | | | | | | | | | | | |
| P1N2190 | NO5 | 0 | 8 | 8 | 07JUN99 | <p>INSTALL SIGN SUPPORT STRU</p> | | | | | | | | | | | |
| P1N2195 | NO5 | 0 | 3 | 3 | 17JUN99 | <p>ERECT SIGNS</p> | | | | | | | | | | | |
| Earthwork | | | | | | | | | | | | | | | | | |
| Southbound Outer Lane | | | | | | | | | | | | | | | | | |
| George Green - Sitework Crew Foreman | | | | | | | | | | | | | | | | | |
| P1N1150 | NO7 | 100 | 5 | 0 | 29NOV98A | <p>EXCAVATE</p> | | | | | | | | | | | |
| P1N1210 | NO7 | 100 | 10 | 0 | 18MAR99A | <p>EXCAVATE RAMP & INSTALL 15" RCP PIPE WITH INLETS</p> | | | | | | | | | | | |
| P1N2115A | NO7 | 0 | 8 | 8 | 23JUN99 | <p>GRUB & STRIP TOPSOIL</p> | | | | | | | | | | | |
| P1N2105B | NO7 | 0 | 15 | 15 | 06JUL99 | <p>INSTALL EROSION CONTROL DEVICES</p> | | | | | | | | | | | |
| P1N2200 | NO7 | 0 | 12 | 12 | 27JUL99 | <p>INSTALL TEMP. SHEETING</p> | | | | | | | | | | | |
| P1N2210 | NO8 | 0 | 12 | 12 | 12AUG99 | <p>EXCAVATE RETAINING WALL</p> | | | | | | | | | | | |
| P1N2240 | NO8 | 0 | 9 | 9 | 27OCT99 | <p>PLACE POROUS FILL BEHIND WALL</p> | | | | | | | | | | | |
| P1N2250 | NO8 | 0 | 7 | 7 | 09NOV99 | <p>BACKFILL RETAINING WALL</p> | | | | | | | | | | | |
| Northbound Outer Lane | | | | | | | | | | | | | | | | | |
| George Green - Sitework Crew Foreman | | | | | | | | | | | | | | | | | |
| P2N2115B | SO4 | 0 | 4 | 4 | 30AUG99 | <p>REMOVE GUIDE RAIL</p> | | | | | | | | | | | |
| P2N2125A | SO4 | 0 | 10 | 10 | 03SEP99 | <p>EXCAVATE FOR ELECTRICAL</p> | | | | | | | | | | | |
| P2N3110 | SO3 | 0 | 9 | 9 | 13SEP99 | <p>REMOVE TEMP. PAVEMENT</p> | | | | | | | | | | | |
| P2N3120 | SO3 | 0 | 7 | 7 | 24SEP99 | <p>REGRADE AREA</p> | | | | | | | | | | | |
| Electric and power elements | | | | | | | | | | | | | | | | | |
| Northbound Outer Lane | | | | | | | | | | | | | | | | | |
| Pete Reynolds - Electrical Crew Foreman | | | | | | | | | | | | | | | | | |
| P2N2125B | SO4 | 0 | 15 | 15 | 03SEP99 | <p>INSTALL TEMP. ELECTRICS</p> | | | | | | | | | | | |
| P2N2130 | SO4 | 0 | 19 | 19 | 24SEP99 | <p>INSTALL ELECTRIC CONDUITS & STRUCT</p> | | | | | | | | | | | |
| P2N2140 | SO4 | 0 | 15 | 15 | 21OCT99 | <p>INSTALL POWER & LIGHTING</p> | | | | | | | | | | | |
| Sub surface and paving work | | | | | | | | | | | | | | | | | |
| Southbound Outer Lane | | | | | | | | | | | | | | | | | |
| Joyce A. Miller - Paving Crew Foreman | | | | | | | | | | | | | | | | | |
| P1N1170 | NO7 | 100 | 6 | 0 | 14DEC98A | <p>PLACE AGGREGATE & ASPHALT BASE COURSE</p> | | | | | | | | | | | |
| P1N1185 | NO7 | 100 | 3 | 0 | 07JAN99A | <p>PLACE 2" SURFACE COURSE</p> | | | | | | | | | | | |

Project Start 24SEP98
Project Finish 28MAR00
Data Date 06JUN99
Run Date 25MAR99



HWY1

Sheet 2 of 3


C.M. Construction, Inc.

Highway Widening

By Work Type/Area Of Roadway/Resp.

| Activity ID | Closed Lane | % | Original Duration | Remaining Duration | Early Start | S O N D J F M A M J J A S O N D J F M A M J J A S O N D | | | | | | | | | | | |
|---|-------------|-----|-------------------|--------------------|-------------|--|--|--|--|--|--|--|--|--|--|--|--|
| | | | | | | | | | | | | | | | | | |
| P1N1220 | NO7 | 100 | 4 | 0 | 15APR99A | ▲▼ PLACE AGGREGATE & ASPHALT BASE COURSE | | | | | | | | | | | |
| P1N1230 | NO7 | 100 | 3 | 0 | 02MAY99A | ▲▼ PLACE 2" SURFACE COURSE | | | | | | | | | | | |
| Northbound Outer Lane | | | | | | | | | | | | | | | | | |
| <i>Joyce A. Miller - Paving Crew Foreman</i> | | | | | | | | | | | | | | | | | |
| P2N2150 | SO4 | 0 | 14 | 14 | 11NOV99 | | | | | | | | | | | | |
| P2N2170 | SO4 | 0 | 10 | 10 | 01DEC99 | ▲▼ SUBGRADE PREPARATION | | | | | | | | | | | |
| P2N2180 | SO4 | 0 | 12 | 12 | 15DEC99 | ▲▼ Need to call asphalt plant 2 days prior to check on availability of extra trucks and confirm delivery arrangements. | | | | | | | | | | | |
| P2N2185 | SO4 | 0 | 10 | 10 | 04JAN00 | ▲▼ PLACE ASPHALT STABILIZED COURSE | | | | | | | | | | | |
| Concrete | | | | | | | | | | | | | | | | | |
| Southbound Outer Lane | | | | | | | | | | | | | | | | | |
| <i>Joe Martin - Structural Crew Foreman</i> | | | | | | | | | | | | | | | | | |
| P1N2220 | NO8 | 0 | 27 | 27 | 30AUG99 | ▲▼ CONSTRUCT FOOTING | | | | | | | | | | | |
| P1N2230 | NO8 | 0 | 27 | 27 | 20SEP99 | ▲▼ CONSTRUCT RETAINING WALL | | | | | | | | | | | |
| P1G5200 | NO8 | 0 | 8 | 8 | 27OCT99 | ▲▼ CONSTRUCT CONCRETE BARRIER AGAINST | | | | | | | | | | | |
| P1N2260 | NO8 | 0 | 20 | 20 | 18NOV99 | ▲▼ CONSTRUCT CONCRETE BARRIER AGAIN | | | | | | | | | | | |
| P1N2270 | NO8 | 0 | 24 | 24 | 09DEC99 | ▲▼ CONSTRUCT CONCRETE BARRIER AC | | | | | | | | | | | |
| P1N2300 | NO8 | 0 | 25 | 25 | 03JAN00* | CONSTRUCT CONCRETE BARRIER AGAINST WALL | | | | | | | | | | | |
| P1N2320 | NO8 | 0 | 24 | 24 | 24JAN00 | CONSTRUCT CONCRETE BARRIER AGAINST WALL | | | | | | | | | | | |
| P1N3200 | NO8 | 0 | 20 | 20 | 14FEB00* | CONSTRUCT CONCRETE BARRIER AGAINST WALL | | | | | | | | | | | |
| P1N3220 | NO8 | 0 | 6 | 6 | 13MAR00 | CONSTRUCT CONCRETE BARRIER AGAINST WALL | | | | | | | | | | | |
| P1N3225B | NO8 | 0 | 6 | 6 | 21MAR00 | CONSTRUCT CONCRETE BARRIER AGAINST WALL | | | | | | | | | | | |
| Closeout | | | | | | | | | | | | | | | | | |
| General Construction | | | | | | | | | | | | | | | | | |
| <i>Richard Stevens - Site Project Manager</i> | | | | | | | | | | | | | | | | | |
| P2G600 | | 0 | 0 | 0 | | ◆ PROJECT COMPLETE | | | | | | | | | | | |

Project Start 24SEP98
Project Finish 28MAR00
Data Date 06JUN99
Run Date 25MAR99



HWY1

Sheet 3 of 3

C.M. Construction, Inc.

Highway Widening

By Work Type/Area Of Roadway/Resp.