




Activity ID	Orig Dur	Units Per Day	Budgeted Quantity	Resource early start	Resource early finish	Month																	
						M	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR							
P1N1202	20	0.00	40.00	17DEC98	15JAN99																		
P1N1180	1	0.00	2.00	23DEC98	11JAN99																		
P1N1195	1	0.00	2.00	01FEB99	09FEB99																		
P1N1200	4	0.00	2.00	17FEB99	17MAR99																		
P1N1210	10	0.00	20.00	18MAR99	30MAR99																		
P1N1235	1	0.00	2.00	13MAY99	13MAY99																		
P1N2100	12	2.00	24.00	07JUN99	22JUN99		▼▼	▼▼															
P1N2190	8	2.00	16.00	07JUN99	16JUN99		▼▼	▼▼															
P1N2195	3	2.00	6.00	17JUN99	21JUN99			▼▼	▼▼														
P1N2115A	8	4.00	32.00	23JUN99	02JUL99			▼▼	▼▼														
P1N2105B	15	0.13	2.00	06JUL99	26JUL99				▼▼	▼▼													
P1N2200	12	2.00	24.00	27JUL99	11AUG99				▼▼	▼▼													
P1N2210	12	2.00	24.00	12AUG99	27AUG99					▼▼	▼▼												
P2N2115B	4	2.00	8.00	30AUG99	02SEP99						▼▼	▼▼											
P2N2125A	10	2.00	20.00	03SEP99	16SEP99							▼▼	▼▼										
P2N3100	6	2.00	12.00	03SEP99	10SEP99								▼▼	▼▼									
P2N3110	9	2.00	18.00	13SEP99	23SEP99									▼▼	▼▼								
P2N3225A	5	2.00	10.00	13SEP99	17SEP99										▼▼	▼▼							
P2N3120	7	2.00	14.00	24SEP99	04OCT99											▼▼	▼▼						
P1N2240	9	2.00	18.00	27OCT99	08NOV99												▼▼	▼▼					
P1N2250	7	2.00	14.00	09NOV99	17NOV99													▼▼	▼▼				
P2N2196	9	2.00	18.00	18JAN00	28JAN00																▼▼	▼▼	
P2N2198	4	2.00	8.00	31JAN00	03FEB00																	▼▼	▼▼
General Laborer						General Laborer																	
P1G105	4	0.00	24.00	01OCT98	02OCT98																		
P1N1140	1	0.00	16.00	03NOV98	03NOV98																		
P1N1145	1	0.00	16.00	04NOV98	25NOV98																		
P1N1150	5	0.00	80.00	30NOV98	07DEC98																		
P1N1180	1	0.00	16.00	23DEC98	11JAN99																		
P1N1190	1	0.00	16.00	20JAN99	28JAN99																		
P1N1195	1	0.00	16.00	01FEB99	09FEB99																		

Project Start 24SEP98  Resource Bar
 Project Finish 28MAR00  Progress Bar
 Data Date 06JUN99  Critical Activity
 Run Date 25MAR99

HWY1
 C.M. Construction, Inc.
 Highway Widening
 Resource Analysis

Sheet 2 of 9

